

ID	Task Name	Duration	Start	Finish	2015 Calendar												
					December	January	February	March	April	May	June	July	August	September	October	November	December
1	2015 CAPITAL IMPROVEMENTS PROJECT SCHEDULE																
3	15-01 CONCRETE PROGRAM	175 days	Mon 12/29/14	Fri 8/28/15	[Gantt bar spanning Dec 2014 to Aug 2015]												
4	Design	45 days	Mon 12/29/14	Fri 2/27/15	[Blue bar from Dec 29 to Feb 27]												
5	Bid Advertisement	15 days	Sun 2/15/15	Thu 3/5/15	[Green bar from Feb 15 to Mar 5]												
6	Bids Due	1 day	Thu 3/5/15	Thu 3/5/15	[Milestone 'X' on Mar 5]												
7	Contract to City Council	1 day	Tue 3/24/15	Tue 3/24/15	[Milestone 'X' on Mar 24]												
8	Assessment Letters Mailed out	5 days	Mon 3/30/15	Fri 4/3/15	[Cyan bar from Mar 30 to Apr 3]												
9	Construction	35 days	Mon 7/13/15	Fri 8/28/15	[Red bar from Jul 13 to Aug 28]												
11	15-02 Street Resurfacing Program	200 days	Mon 1/5/15	Fri 10/9/15	[Gantt bar spanning Jan 2015 to Oct 2015]												
12	Design	45 days	Mon 1/5/15	Fri 3/6/15	[Blue bar from Jan 5 to Mar 6]												
13	Bid Advertisement	15 days	Sun 3/8/15	Thu 3/26/15	[Green bar from Mar 8 to Mar 26]												
14	Bids Due	1 day	Thu 3/26/15	Thu 3/26/15	[Milestone 'X' on Mar 26]												
15	Contract to City Council	1 day	Tue 4/14/15	Tue 4/14/15	[Milestone 'X' on Apr 14]												
16	Construction	115 days	Mon 5/4/15	Fri 10/9/15	[Gantt bar for construction phase]												
17	W/WW Lot - Col Park West - Sycamore Parking	10 days	Mon 5/4/15	Fri 5/15/15	[Red bar from May 4 to May 15]												
18	Streets	25 days	Mon 9/7/15	Fri 10/9/15	[Red bar from Sep 7 to Oct 9]												
20	15-03 High Street Reconstruction	190 days	Mon 12/29/14	Fri 9/18/15	[Gantt bar spanning Dec 2014 to Sep 2015]												
21	Design Complete	10 days	Mon 12/29/14	Fri 1/9/15	[Cyan bar from Dec 29 to Jan 9]												
22	Bid Advertisement	15 days	Sun 2/8/15	Thu 2/26/15	[Green bar from Feb 8 to Feb 26]												
23	Bids Due	1 day	Thu 2/26/15	Thu 2/26/15	[Milestone 'X' on Feb 26]												
24	Contract to City Council	1 day	Tue 3/10/15	Tue 3/10/15	[Milestone 'X' on Mar 10]												
25	Construction	120 days	Mon 4/6/15	Fri 9/18/15	[Red bar from Apr 6 to Sep 18]												
27	15-04 Maple Avenue Reconstruction	241 days	Fri 1/2/15	Fri 12/4/15	[Gantt bar spanning Jan 2015 to Dec 2015]												
28	Design (Plans updated to current ODOT Specs)	26 days	Fri 1/2/15	Fri 2/6/15	[Blue bar from Jan 2 to Feb 6]												
29	Bid Advertisement	15 days	Sun 6/7/15	Thu 6/25/15	[Green bar from Jun 7 to Jun 25]												
30	Bids Due	1 day	Thu 6/25/15	Thu 6/25/15	[Milestone 'X' on Jun 25]												
31	Contract to City Council	1 day	Tue 7/14/15	Tue 7/14/15	[Milestone 'X' on Jul 14]												
32	Construction	90 days	Mon 8/3/15	Fri 12/4/15	[Red bar from Aug 3 to Dec 4]												
34	15-05 2015 Sanitary Sewer Lining	85 days	Mon 5/4/15	Fri 8/28/15	[Gantt bar spanning May 2015 to Aug 2015]												
35	Design	30 days	Mon 5/4/15	Fri 6/12/15	[Blue bar from May 4 to Jun 12]												
36	Bid Advertisement	15 days	Sun 6/21/15	Thu 7/9/15	[Green bar from Jun 21 to Jul 9]												
37	Bids Due	1 day	Thu 7/9/15	Thu 7/9/15	[Milestone 'X' on Jul 9]												
38	Contract to City Council	1 day	Tue 7/28/15	Tue 7/28/15	[Milestone 'X' on Jul 28]												
39	Construction	15 days	Mon 8/10/15	Fri 8/28/15	[Red bar from Aug 10 to Aug 28]												
41	15-06 2015 CBD Pedestrian Crossing Enhancements	85 days	Mon 2/2/15	Fri 5/29/15	[Gantt bar spanning Feb 2015 to May 2015]												
42	Design	20 days	Mon 2/2/15	Fri 2/27/15	[Blue bar from Feb 2 to Feb 27]												
43	Bid Advertisement	15 days	Sun 3/15/15	Thu 4/2/15	[Green bar from Mar 15 to Mar 29]												
44	Bids Due	1 day	Thu 4/2/15	Thu 4/2/15	[Milestone 'X' on Mar 29]												
45	Contract to City Council	1 day	Tue 4/14/15	Tue 4/14/15	[Milestone 'X' on Apr 14]												
46	Construction	20 days	Mon 5/4/15	Fri 5/29/15	[Red bar from May 4 to May 29]												
48	RFQ 15-1800 North East Street Design	235 days	Mon 1/5/15	Fri 11/27/15	[Gantt bar spanning Jan 2015 to Nov 2015]												
49	Scope of Work Development	20 days	Mon 1/5/15	Fri 1/30/15	[Blue bar from Jan 5 to Jan 30]												
50	RFQ Advertisement	21 days	Sun 2/1/15	Fri 2/27/15	[Green bar from Jan 31 to Feb 27]												
51	RFQ's due	1 day	Fri 2/27/15	Fri 2/27/15	[Milestone 'X' on Feb 27]												
52	RFQ review	15 days	Mon 3/2/15	Fri 3/20/15	[Cyan bar from Mar 2 to Mar 20]												
53	Consultant Selection	1 day	Mon 3/23/15	Mon 3/23/15	[Milestone 'X' on Mar 23]												
54	Contract to City Council	1 day	Tue 4/14/15	Tue 4/14/15	[Milestone 'X' on Apr 14]												
55	Design	150 days	Mon 5/4/15	Fri 11/27/15	[Blue bar from May 4 to Nov 27]												
57	By-Pass 48 Resurfacing - Phase 1	106 days	Mon 1/5/15	Mon 6/1/15	[Gantt bar spanning Jan 2015 to Jun 2015]												
58	Design	84 days	Mon 1/5/15	Thu 4/30/15	[Blue bar from Jan 5 to Apr 30]												
59	Stage 3 Plan Submittal to ODOT	1 day	Fri 5/1/15	Fri 5/1/15	[Milestone 'X' on May 1]												
60	Stage 3 Plan Review	20 days	Mon 5/4/15	Fri 5/29/15	[Cyan bar from May 4 to May 29]												
61	Stage 3 Plans Complete	1 day	Mon 6/1/15	Mon 6/1/15	[Milestone 'X' on Jun 1]												

Project: 2015 Project Schedule.m
Date: Mon 1/5/15

Task Summary	External Milestone	Inactive Summary	Manual Summary Rollup	Finish-only
Split	Inactive Task	Manual Task	Manual Summary	Deadline
Milestone	Inactive Milestone	Duration-only	Start-only	Progress